



Flowerfield Road Reconstruction Project

City of Lexington & Blaine

Newsletter Issue No. 2 — August 31, 2015



Week in Review

This week saw several crews on site to get the project underway. Listed below are highlights from this week's activities.

Monday 8/24/15

- Removal limits were marked by MSA Professional Services
- Saw cutting was done at marked limits (driveways, cross streets, curb lines) by Hardrives Inc.
- Mailboxes removed and temporary mailbox location established by Herness Construction

Wednesday 8/26/15

- Flowerfield Road reclaimed by the subcontractor All States Pavement Recycling.
- Bituminous and concrete driveways removed by Hardrives Inc.
- Clearing and grubbing of trees near proposed cul-de-sac at Flowerfield Road and South Highway Drive.

Thursday 8/27/15

- Bituminous and concrete driveways removed by Hardrives Inc
- Concrete curb removed by Hardrives Inc.
- Existing storm sewer removed by subcontractor Penn Contracting Inc.
- Proposed storm sewer catch basins and piping staked by MSA Professional Services

Friday 8/28/15

- Bituminous and concrete driveways removed by Hardrives Inc
- Concrete curb removed by Hardrives Inc.
- Existing sanitary sewer cones removed and replaced by subcontractor Penn Contracting Inc.

Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the first week of construction.

Aug. 31 th – Sept 3 rd	-	Storm Sewer Pipe Placement
Sept. 4 th – 8 th	-	Curb and Gutter Paving
Sept. 14 th – 17 th	-	Sub Grade Preparation
Sept. 17 th – 18 th	-	Tolerance Reclaimed Base for Paving
Sept. 21 st	-	Asphalt Base Course Paving
Sept. 22 nd – 24 th	-	Project Site Restoration, Adjusting of Utilities, Driveway Paving
Sept. 25 th	-	Asphalt Wear Course Paving

Driveway Access

After this week's construction activities many residents had their driveway removed. For those that had driveway pavement removed, there should be an in place "ramp" made of soil for you to safely traverse in and out of your driveway. If you feel there is not adequate soil to accommodate your vehicles please let us know.

Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions
 Steve Winter, Project Engineer, 612.548.3121
 James Watters, Project Inspector, 612.548.3152
 Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions
 Jason Sundeen, Project Inspector 763.785.6157