



# Flowerfield Road Reconstruction Project

## City of Lexington & Blaine

Newsletter Issue No. 5 — September 21, 2015



### Week in Review

This past week showed some significant progress in the eventual shape and look of the finished project. Listed below are highlights from this week's activities.

#### Monday 9/14/15

- New curb was machine placed starting on the south side of Flowerfield Road near Lexington Ave and progressed west to Austin Street by subcontractor Curb Masters.
- Three Concrete driveways were poured by subcontractor Curb Masters.
- Further shaping and grading of road surface was done by Hardrives Inc.

#### Tuesday 9/15/15

- Valley gutters were poured at Brant Street and Dunlap Ave by subcontractor Curb Masters
- Curb repairs and curbing near catch basins were formed and poured by subcontractor Curb Masters.
- Three Concrete driveways were poured by subcontractor Curb Masters.
- Further shaping and grading of road surface was done by Hardrives Inc.

#### Wednesday 9/16/15

- New curb was machine placed at the proposed cul-de-sac on South Highway Drive by subcontractor Curb Masters.

#### Thursday - Saturday 9/17/15 - 9/19/15

- Further shaping, grading, and compaction of road surface was done by Hardrives Inc.

### Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the fourth week of construction.

Sept. 21 <sup>st</sup>	-	Tolerance Reclaimed Base and Pave Asphalt Base Course
Sept. 22 <sup>nd</sup> – 24 <sup>th</sup>	-	Project Site Restoration, Adjusting of Utilities, Driveway Paving
Sept. 25 <sup>th</sup>	-	Asphalt Wear Course Paving

### Driveway Access

Over the past few weeks many residents on this project received a combination of new concrete curb and driveway. Those residents receiving a new concrete curb and driveway on September 10<sup>th</sup>, 11<sup>th</sup>, and 14<sup>th</sup> should be safe to once again gain access to their driveway. Those residents who had concrete curb and driveway poured on Tuesday, September 15<sup>th</sup> should gain access to their driveway on September 22<sup>nd</sup> (tomorrow).

As it stands there are approximately 4 residents that still do not have concrete curb or driveway poured at their property. These areas were left open due to design changes and special accommodation for the owner's needs. Tentatively these driveways should be poured along with other patch curb work later this week or the week of the 28<sup>th</sup> depending on the subcontractor's availability.

### Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

City of Lexington Questions  
 Steve Winter, Project Engineer, 612.548.3121  
 James Watters, Project Inspector, 612.548.3152  
 Kevin Burns, Senior Project Inspector, 651.271.6584



City of Blaine Questions  
 Jason Sundeen, Project Inspector 763.785.6157