



# Flowerfield Road Reconstruction Project

## City of Lexington & Blaine

Newsletter Issue No. 3 — September 8, 2015



### Week in Review

This week saw a few more crews on site keeping construction progressing along. Listed below are highlights from this week's activities.

#### Monday 8/31/15

- Storm sewer and catch basins were installed on Hamline Ave and Griggs Ave by subcontractor Penn Contracting Inc.
- Existing sanitary sewer cones were removed and replaced by subcontractor Penn Contracting Inc.

#### Tuesday 9/1/15

- Storm sewer and catch basins were installed along Flowerfield Road near the intersection of Syndicate Ave by subcontractor Penn Contracting Inc.
- Existing sanitary sewer cones were removed and replaced by subcontractor Penn Contracting Inc.

#### Friday 8/28/15

- Concrete rubble pile was removed by Hardrives Inc.

### Tentative Schedule

Below is the Contractor's tentative schedule as it stands after the second week of construction.

Sept. 8 <sup>th</sup> - 9 <sup>th</sup>	-	Flowerfield Road shaping for concrete curb and gutter
Sept. 10 <sup>th</sup> – 11 <sup>th</sup>	-	Curb and Gutter Paving
Sept. 14 <sup>th</sup> – 17 <sup>th</sup>	-	Sub Grade Preparation
Sept. 17 <sup>th</sup> – 18 <sup>th</sup>	-	Tolerance Reclaimed Base for Paving
Sept. 21 <sup>st</sup>	-	Asphalt Base Course Paving
Sept. 22 <sup>nd</sup> – 24 <sup>th</sup>	-	Project Site Restoration, Adjusting of Utilities, Driveway Paving
Sept. 25 <sup>th</sup>	-	Asphalt Wear Course Paving

### Driveway Access

As a reminder to the homeowners who will receive a concrete curb and gutter through their driveway opening, the concrete must have a full 7 days to cure. This means that access to your homes via your driveway will be closed starting 7:00 am this Thursday, September 10 until Thursday, September 17th. Please park your vehicle along adjacent side streets.

**Private Facilities in ROW** With the recent installation of storm sewer it has been discovered that many homeowners have installed irrigation systems, invisible fences, landscaping and other items adjacent to the street within the ROW. These items may be in the path of this week's shaping and paving of concrete curb and gutter. These items should be flagged or removed as soon as possible. The City is not responsible for any damage caused to private facilities in the ROW.

### Safety



We urge you to use caution around the work site. Your assistance in reminding area children to stay clear of construction site and nearby equipment is key to ensuring a safe environment. Please let your children know the survey stakes represent valuable information and should not be disturbed. This helps to keep the contractor working efficiently. If re-staking is needed due to disturbance of this vital information, further time will be required to complete the work. Your patience and cooperation during this construction process will be appreciated.

General Contractor, Dan Hall, Hardrives, Inc. 612.490.9693

**City of Lexington Questions**  
 Steve Winter, Project Engineer, 612.548.3121  
 James Watters, Project Inspector, 612.548.3152  
 Kevin Burns, Senior Project Inspector, 651.271.6584



**City of Blaine Questions**  
 Jason Sundeen, Project Inspector 763.785.6157